

EXTENSION OF TIME

Name of the Work:

Construction of RCC drains at
Bhuvaneshwari nagar 2nd cross road in
Dasarahalli ward no.15.

Job No:

015-13-000027


Work order No:

154/13-14 D:14.11.2013

BR No:

637/28.02.2014

Since the penalty has already been levied on the contractor, the issue of E.O.T may please be deemed as considered at the appropriate level by the then officers.


Executive Engineer

Dasarahalli Division, Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike

COMPLETION REPORT

1	Name of the work	Construction of RCC Drain at Bhuvaneshwari Nagar 2nd cross road in Dasarahalli ward No. 15,		
2	Sanctioned Estimate No. & Date	1312/00/75/555/12-13 Date- 30/01/13		
3	Head of Account which is chargeable	P. Code - No. 1771		
4	Instrument Order NO. & Date	1312/00/00/154/13-14 Date- 14/11/13		
5	Name Of Contractor	B. Umesh, No.127, Havani Shree, 3rd Cross, Ramaiah Layout, Nagasandra Post, Bangalore-560 073		
6 a	Time Stipulated for Completion of work	90 days		
b	Delay in Excupation of Work	—		
7	Measurement recorded in	MB - No 1674/10-11 P. No - 65-70 69		
8	Check Measurement of the Asst	MB No 1674/10-11 P. No 65-70		
9	Name of the office/official in charge of the work	AEC (DSO)		
10	a) Asst. Eng/Junior Eng	Venkateshwarich		
	b) Asst. Exe Engineer	Kanjubai Pune .		

Sanctioned Estimate Amount	Amount Claims As per Actually Vide As per bills	Excess	Savings
19.98	18, 96, 736/-	—	R. 104

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSISTANT EXECUTIVE ENGINEER.

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike, ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ, ಬೆಂಗಳೂರು - 560 073

ಮುಖ್ಯ ಅಧಿಕಾರಿಗಳು

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ